



Department of Health  
REGIONAL HEALTH OFFICE XI  
Davao City



INFRA PROJECTS MONTHLY STATUS REPORT as of DECEMBER 28, 2018  
Regular HFEP 2016 (PWP 147,448,000)

LGU	BHS	RHU	HOSP	OTHER
DO	0	5	0	0
CV	2	6	0	0
DdIN	3	8	0	0
DS	0	10	0	0
DOcc	1	5	2	0
DC	16	10	1	1
Total = 70	22	44	3	1

PLANNING	PRE-PROCUREMENT	PROCUREMENT	ON-GOING	COMPLETED
0	0	1 project has no bidder 1.43%	10 14.29%	60 85.71%

HFEP	District	Health Facility	ABC	Project Description	Date Started	Contract End Original	Actual Date of Completion	Status	Contract Original	Contractor	Total Cost Incurred To Date	Remarks
2016	Davao Oriental		10,250,000						10,012,817.92		10,012,817.92	
2016	District 1	Boston RHU	1,500,000	Repair/ Renovation of existing RHU & Birthing Facility	16-Feb-17	17-May-17	11-Aug-17	100.00%	1,377,569.83	BQPC Corporation	1,500,000.00	Completed and Functional
						16-Jun-17			1,474,528.00			
						1-Jul-17			1,500,000.00			
2016	District 1	Baganga RHU	3,000,000	Expansion/ improvement of main building and upgrading of electrical system.	14-Jul-16	11-Nov-16	11-Dec-16	100.00%	2,690,403.10	R. Semilla Const & Marketing	2,959,423.00	Completed and Functional
						11-Dec-16			2,959,423.00			
2016	District 1	Caraga RHU	750,000	Completion and improvement of electrical system.	5-Aug-16	19-Oct-16	2-Dec-16	100.00%	730,000.00	R. Semilla Const & Marketing	750,000.00	Completed and Functional
						3-Nov-16			750,000.00			
2016	District 1	Manay RHU	2,000,000	Completion of Birthing Facility	14-Jul-16	12-Oct-16	6-Apr-17	100.00%	1,636,449.93	Royal Summit Infinity Development Corp.	1,803,394.92	Completed and functional
						11-Nov-16			1,803,394.92			
2016	District 2	Gov. Generoso RHU	3,000,000	Renovation and expansion of birthing facility	7-Jul-16	4-Nov-16	10-Feb-17	100.00%	2,908,880.00	R. Semilla Const & Marketing	3,000,000.00	Completed and Functional
						24-Nov-16			3,000,000.00			
6	Compostela Valley		16,500,000						16,403,132.03		14,608,195.26	