



Department of Health
REGIONAL HEALTH OFFICE XI
Davao City




INFRA PROJECTS MONTHLY STATUS REPORT as of DECEMBER 28, 2018
Procured by PITC


LGU	BHS	RHU	HOSP	OTHER
DO	0	1	0	0
CV	0	0	0	0
DdN	0	2	0	0
DS	0	3	0	2
Docc	0	0	0	0
DC	0	2	0	0
TOTAL = 8	0	8	0	2


PLANNING	PRE-PROCUREMENT	PROCURED	ON-GOING	COMPLETED
0	0	0	8	0
0.00%	0.00%	0.00%	100.00%	0.00%

HFEP	District	Location	Health Facility	ABC	Project Description	Date Started	a.	Contract End Original	Actual Date of Completion	Status	a.	Contract Original	Contractor	Total Cost Incurred To Date	Remarks
2017	A. URBAN HEALTH CENTER														
	Davao Oriental	1		10,800,000								10,780,999.81			
2017	District 2	Dahican, Mati City	Mati UHC	10,800,000	Construction of UHC Building		a.				a.	10,780,999.81	Pacific Summit Construction Group, Inc.		With duly signed MOA designating permanent UHC site
	Davao del Norte	2		29,100,000			b.				b.	21,561,999.62			
2017	District 1	Tagum City	Tagum UHC	10,800,000	Construction of UHC Building		a.				a.	10,780,999.81	Pacific Summit Construction Group, Inc.		With duly signed MOA designating permanent UHC site
							b.				b.				
2017	District 2	Panabo City	Panabo UHC	10,800,000	Construction of UHC Building		a.				a.	10,780,999.81	Pacific Summit Construction Group, Inc.		With duly signed MOA designating permanent UHC site
	Davao Del Sur	1		18,300,000			b.				b.	10,780,999.81			
2017		Digos City	Digos UHC	10,800,000	Construction of UHC Building		a.				a.	10,780,999.81	Pacific Summit Construction Group, Inc.		With duly signed MOA designating permanent UHC site
	Davao City	2		21,600,000			b.				b.	21,561,999.62			
2017	District 2	Indangan, Buhangin District	Indangan UHC	10,800,000	Construction of UHC Building		a.				a.	10,780,999.81	Pacific Summit Construction Group, Inc.		With duly signed MOA designating permanent UHC site
							b.				b.				
2017	District 2	Tibungco, Bunawan District	Tibungco UHC	10,800,000	Construction of UHC Building		a.				a.	10,780,999.81	Pacific Summit Construction Group, Inc.		With duly signed MOA designating permanent UHC site
							b.				b.				

HFEP	District	Location	Health Facility	ABC	Project Description	Date	a.	Contract End	Actual Date	Status	a.	Contract	Contractor	Total Cost	Remarks
2017						Started	b.	Original	of		b.	Original		Incurred	
B.	PROVINCIAL MEDICINE WAREHOUSE											Revised	To Date		
2017	District 1	Tagum City	Medicine Warehouse	7,500,000	Construction of Medicine Warehouse	26-Mar-18	a.	23-Jun-18		20.00%	a.	7,199,389.50	R.R. Encabo Constructors Inc.		Under suspension
							b.	23-Nov-18			b.				
2017		Digos City	Medicine Warehouse	7,500,000	Construction of Medicine Warehouse	1-Jun-17	a.	24-Sep-17		68.00%	a.	7,199,389.50	R.R. Encabo Constructors Inc.		The contractor resumed working last August 27, 2018 and has a revision on the ramp and loading area
							b.				b.				
	# OF PROJECTS	8	TOTAL AMOUNT	79,800,000								79,084,777.86			

Prepared by:

 DIVINA B. SONIDO, CE, MBA
 Regional Civil Engineer

Reviewed by:

 RAQUEL D. MONTEJO, MD, MCH
 OIC-Chief, Local Health Support Division

Approved by:

 ANNABELLE P. YUMANG, MD, MCH
 Regional Director